IV. Mitigation Monitoring Program

1. Introduction

To ensure that the mitigation measures identified in an Environmental Impact Report (EIR) are implemented, the California Environmental Quality Act (CEQA) requires the Lead Agency for a project to adopt a program for monitoring or reporting on the revisions it has required for a project and the measures it has imposed to mitigate or avoid significant environmental effects. As specifically set forth in Section 15097(c) of the CEQA Guidelines, the public agency may choose whether its program will monitor mitigation, report on mitigation, or both. As provided in Section 15097(c) of the CEQA Guidelines, "monitoring" is generally an ongoing or periodic process of project oversight. "Reporting" generally consists of a written compliance review that is presented to the decision-making body or authorized staff person.

An EIR has been prepared to address the Project's potential environmental impacts. The evaluation of the Project's impacts takes into consideration project design features, which are measures proposed by the Applicant as a feature of the Project and which are detailed in the EIR. Where appropriate, the EIR also identifies mitigation measures to avoid or substantially lessen any significant impacts. This Mitigation Monitoring Program (MMP) is designed to monitor implementation of those project design features and mitigation measures.

This MMP has been prepared in compliance with the requirements of CEQA Section 21081.6 and CEQA Guidelines Section 15097. It is noted that while certain agencies outside of the City of Los Angeles (City) are listed as the monitoring/enforcement agencies for individual project design features and mitigation measures listed in this MMP, the City, as Lead Agency for the Project, is responsible for overseeing and enforcing implementation of the MMP as a whole.

2. Purpose

It is the intent of this MMP to:

1. Verify compliance with the project design features and mitigation measures identified in the EIR;

- 2. Provide a framework to document implementation of the identified project design features and mitigation measures;
- 3. Provide a record of mitigation requirements;
- 4. Identify monitoring and enforcement agencies;
- 5. Establish and clarify administrative procedures for the clearance of project design features and mitigation measures;
- 6. Establish the frequency and duration of monitoring; and
- 7. Utilize the existing agency review processes wherever feasible.

3. Organization

As shown on the following pages, each identified project design feature and mitigation measure for the Project is listed and categorized by environmental issue area, with accompanying discussion of:

- Enforcement Agency—the agency with the power to enforce the project design feature or mitigation measure.
- Monitoring Agency—the agency to which reports involving feasibility, compliance, implementation, and development are made.
- Monitoring Phase—the phase of the Project during which the project design feature or mitigation measure shall be monitored.
- Monitoring Frequency—the frequency at which the project design feature or mitigation measure shall be monitored.
- Action(s) Indicating Compliance—the action(s) by which the enforcement or monitoring agency indicates that compliance with the identified project design feature or required mitigation measure has been implemented.

4. Administrative Procedures and Enforcement

This MMP shall be enforced throughout all phases of the Project. The Applicant shall be responsible for implementing each project design feature and mitigation measure and shall be obligated to provide certification, as identified below, to the appropriate monitoring agency and the appropriate enforcement agency that each project design feature and mitigation measure has been implemented. The Applicant shall maintain records demonstrating compliance with each project design feature and mitigation

Such records shall be made available to the City upon request. measure. Further. specifically during the construction phase and prior to the issuance of building permits, the Applicant shall retain an independent Construction Monitor (either via the City or through a third-party consultant), approved by the Department of City Planning, who shall be responsible for monitoring implementation of project design features and mitigation measures during construction activities consistent with the monitoring phase and frequency set forth in this MMP. The Construction Monitor shall also prepare documentation of the Applicant's compliance with the project design features and mitigation measures during construction every 90 days in a form satisfactory to the Department of City Planning. The documentation must be signed by the Applicant and Construction Monitor and be included as part of the Applicant's Annual Compliance Report. The Construction Monitor shall be obligated to immediately report to the Enforcement Agency any non-compliance with the mitigation measures and project design features within two businesses days if the Applicant does not correct the non-compliance within a reasonable time of notification to the Applicant by the monitor or if the non-compliance is repeated. Such non-compliance shall be appropriately addressed by the Enforcement Agency.

5. Program Modification

The project shall be in substantial conformance with the project design features and mitigation measures contained in this Mitigation Monitoring Program. The enforcing departments or agencies may determine substantial conformance with project design features and mitigation measures in the MMP in their reasonable discretion. If the department or agency cannot find substantial conformance, a project design feature or mitigation measure may be modified or deleted as follows: the enforcing department or agency, or the decision maker for a subsequent discretionary project-related approval, complies with CEQA Guidelines, Sections 15162 and 15164, including by preparing an addendum or subsequent environmental clearance to analyze the impacts from the modifications to or deletion of the project design features or mitigation measures. Any addendum or subsequent CEQA clearance shall explain why the project design feature or mitigation measure is no longer needed, not feasible, or the other basis for modifying or deleting the project design feature or mitigation measure. Under this process, the modification or deletion of a project design feature or mitigation measure shall not require a modification to any project discretionary approval unless the Director of Planning also finds that the change to the project design features or mitigation measures results in a substantial change to the Project or the non-environmental conditions of approval.

6. Mitigation Monitoring Program

A. Aesthetics

(1) Project Design Features

No project design features are identified in the Environmental Impact Report for this environmental issue.

(2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

B. Air Quality

- (1) Project Design Features
- **Project Design Feature AIR-PDF-1:** Where power poles are available, electricity from power poles and/or solar powered generators rather than temporary diesel or gasoline generators shall be used during construction.
 - **Enforcement Agency:** City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Construction
 - **Monitoring Frequency:** Periodically during construction
 - Action Indicating Compliance: Field inspection sign-off
 - (2) Mitigation Measures
- **Mitigation Measure AIR-MM-1:** Prior to demolition, the Project representative shall make available to the lead agency or City of Los Angeles Department of Building and Safety and the South Coast Air Quality Management District a comprehensive inventory of all off-road construction equipment, equal to or greater than 50 horsepower, that with the exception of demolition activities will be used during any portion of construction. The inventory shall include the horsepower rating, engine production year, and certification of the specified Tier standard. A copy of each unit's certified tier specification, Best Available Control Technology documentation, and California Air Resources Board or Air

Quality Management District operating permit shall be available onsite at the time of mobilization of each applicable unit of equipment to allow the Construction Monitor to compare the on-site equipment with the inventory and certified Tier specification and operating permit. Off-road diesel-powered equipment within the construction inventory list described above shall meet the EPA Tier 4 Final standards.

- Enforcement Agency: South Coast Air Quality Management District
- **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
- Monitoring Phase: Pre-Construction; construction
- **Monitoring Frequency:** Once at Project plan check; once during field inspection
- Mitigation Measure AIR-MM-2: The Project representative shall require operator(s)/ construction contractor(s) to commit to using 2010 model year or newer engines that meet CARB's 2010 engine emission standards of 0.01 g/bhp-hr for particulate matter (PM) and 0.20 g/bhp-hr of NOx emissions or newer, cleaner trucks for: (1) haul trucks associated with grading of Building A, Parking Structure, and Subterranean Parking Structure; and (2) concrete delivery trucks during concrete mat foundation pours for Building A, Parking Structure, and Subterranean Parking Structure. To monitor and ensure 2010 model year or newer trucks are used at the Proposed Project, the Lead Agency shall require that truck operator(s)/construction contractor(s) maintain records of trucks during the applicable construction activities associated with the Proposed Project and make these records available to the Lead Agency upon request. The records shall be submitted to the City of Los Angeles Department of City Planning at Project plan check and will be available onsite.
 - Enforcement Agency: South Coast Air Quality Management District
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Pre-Construction; construction
 - **Monitoring Frequency:** Once at Project plan check; periodically during field inspection

In the event that Alternative 2 is adopted, the phasing is slightly different and the mitigation shall be modified as follows:

- **Mitigation Measure AIR-MM-2 (Alternative 2):** The Project representative shall require operator(s)/construction contractor(s) to commit to using 2010 model year or newer engines that meet CARB's 2010 engine emission standards of 0.01 g/bhp-hr for particulate matter (PM) and 0.20 g/bhp-hr of NO_X emissions or newer, cleaner trucks for: (1) haul trucks associated with grading activities; and (2) concrete delivery trucks during concrete mat foundation pours. To monitor and ensure 2010 model year or newer trucks are used at the Proposed Project, the Lead Agency shall require that truck operator(s)/construction contractor(s) maintain records of trucks during the applicable construction activities associated with the Proposed Project and make these records available to the Lead Agency upon request. The records shall be submitted to the City of Los Angeles Department of City Planning at Project plan check and will be available onsite.
 - Enforcement Agency: South Coast Air Quality Management District
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - **Monitoring Phase:** Pre-Construction; construction
 - **Monitoring Frequency:** Once at Project plan check; periodically during field inspection

C. Cultural Resources

(1) Project Design Features

No project design features are identified in the Environmental Impact Report for this environmental issue.

(2) Mitigation Measures

- Mitigation Measure CUL-MM-1: The existing condition of Sunset Gower Studios shall be documented in accordance with Historic American Building Survey (HABS) guidelines and standards. Documentation shall include a historical narrative, existing drawings and plans, and photographs of the property, with special emphasis given to documentation of contributing resources and those resources that would be demolished as part of the Project. A qualified historic preservation professional shall be retained to oversee the preparation of HABS documentation.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources

- Monitoring Phase: Pre-construction
- Monitoring Frequency: Once at plan check
- Action(s) Indicating Compliance: Issuance of applicable demolition permit
- Mitigation Measure CUL-MM-2: A Historic Resources Plan shall be developed for Sunset Gower Studios to document existing historic resources, identify character-defining features and resources to be preserved, and establish a treatment plan for their continued preservation. Any future proposed rehabilitation or new additions to existing potential historic district contributors would be subject to specified guidelines and procedures set forth in the Historic Resources Plan that would identify and protect significant character-defining features and ensure that the proposed work conformed to the Secretary of the Interior's Standards.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - Monitoring Phase: Pre-construction
 - Monitoring Frequency: Once per phase at plan check
 - Action(s) Indicating Compliance: Issuance of applicable demolition permit
- Mitigation Measure CUL-MM-3: The Project shall include a multifaceted interpretive program, which will incorporate multiple mediums including physical interpretive exhibits and signage as well as an online component with digital media to document the history of the Sunset Gower Studios property and provides information and directions to access other interpretive features.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - Monitoring Phase: Pre-operation
 - **Monitoring Frequency:** Once at Project plan check
 - Action(s) Indicating Compliance: Issuance of Certificate of Occupancy
- Mitigation Measure CUL-MM-4: The Project would include the development of a self-guided walking tour located along Gower Street, to be hosted on a web-based platform and accessible from mobile devices, which details

the history of Columbia Pictures and the studio's association with the Sunset Gower property.

- **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
- **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
- Monitoring Phase: Pre-operation
- **Monitoring Frequency:** Once at Project plan check
- Action(s) Indicating Compliance: Issuance of Certificate of Occupancy
- Mitigation Measure CUL-MM-5: A qualified historic preservation professional, who meets the requirements set forth by the Secretary of the Interior's Professional Qualifications Standards, shall be retained to ensure that Building A, Building B, and Building C are designed and constructed in accordance with the Secretary of the Interior's Standards for Rehabilitation to ensure that the proposed new construction shall be differentiated from existing construction and shall be compatible in design with Sunset Gower Studios in order to protect the historical integrity of the potential historic district and verify compliance with the Historic Resources Plan.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - Monitoring Phase: Pre-construction
 - Monitoring Frequency: Once per plan check for Buildings A, B and C
 - Action(s) Indicating Compliance: Plan check approval and issuance of applicable building permit
- Mitigation Measure CUL-MM-6: The Project shall include a shoring plan to ensure the protection of adjacent historic resources during construction from damage due to underground excavation and general construction procedures and to reduce the possibility of settlement due to the removal of adjacent soil.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Office of Historic Resources
 - Monitoring Phase: Pre-construction

- **Monitoring Frequency:** Once, at plan check for construction activities located adjacent to historic resources
- Action(s) Indicating Compliance: Issuance of applicable shoring permit
- Mitigation Measure CUL-MM-7: A gualified archaeologist shall be retained to perform periodic inspections of excavation and grading activities at the Project Site. The frequency of inspections shall be based on consultation with the archaeologist and shall depend on the rate of excavation and grading activities and the materials being excavated. If archaeological materials are encountered, the archaeologist shall temporarily divert or redirect grading and excavation activities in the area of the exposed material to facilitate evaluation and, if necessary, The archaeologist shall then assess the discovered salvage. material(s) and prepare a survey, study or report evaluating the impact. The Applicant shall then comply with the recommendations of the evaluating archaeologist, and a copy of the archaeological survey report shall be submitted to the Department of City Planning. Ground-disturbing activities may resume once the archaeologist's recommendations have been implemented to the satisfaction of the archaeologist.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Construction
 - **Monitoring Frequency:** To be determined by consultation with archaeologist if resource(s) are discovered
 - Action Indicating Compliance: Documentation demonstrating archaeologist has been consulted prior to grading activities. If unanticipated discoveries are found, submittal of compliance report by a qualified archaeologist

D. Energy

(1) Project Design Features

(2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

E. Paleontological Resources

(1) Project Design Features

- (2) Mitigation Measures
- **Mitigation Measure PAL-MM-1:** Prior to demolition, a gualified paleontologist shall be retained by the Applicant to perform periodic inspections of excavation and grading activities at the Project Site. The frequency of inspections shall be based on consultation with the paleontologist and shall depend on the rate of excavation and grading activities and the materials being excavated. If paleontological materials are encountered, the paleontologist shall temporarily divert or redirect grading and excavation activities in the area of the exposed material to facilitate evaluation and, if necessary, salvage. The paleontologist shall then assess the discovered material(s) and prepare a survey, study or report evaluating the impact. The Applicant shall then comply with the recommendations of the evaluating paleontologist, and a copy of the paleontological survey report shall be submitted to the Los Angeles County Natural History Museum and the Department of City Ground-disturbing activities may resume once the Planning. paleontologist's recommendations have been implemented to the satisfaction of the paleontologist.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Construction
 - **Monitoring Frequency:** To be determined by consultation with paleontologist if resource(s) are discovered
 - Action Indicating Compliance: Documentation demonstrating paleontologist has been consulted prior to grading activities. If unanticipated discoveries are found, submittal of compliance report by a qualified paleontologist

F. Greenhouse Gas Emissions

(1) Project Design Features

- Project Design Feature GHG-PDF-1: The design of the new buildings shall incorporate features of the U.S. Green Building Council's Leadership in Energy and Environmental Design (LEED[®]) program to be capable of meeting the standards of LEED Silver or equivalent green building standards under LEED v4. Specific sustainability features that are integrated into the Project design to enable the Project to achieve LEED[®] Silver certification will include, but are not limited to the following:
 - a. Use of Energy Star–labeled appliances (e.g., refrigerators, air conditioners, and water heaters) consistent with CCR Title 20 (Appliance Efficiency Regulations);
 - b. Reduced indoor water use by at least 20 percent;
 - c. Plumbing fixtures (water closets and urinals) and fittings (faucets) that exceed the performance requirements specified in the Los Angeles Municipal Code; and
 - d. Weather-based irrigation system and water-efficient landscaping with use of drought tolerant plants in up to 60 percent of the proposed landscaping.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Pre-construction
 - Monitoring Frequency: Once at Project plan check
 - Action Indicating Compliance: Plan check approval and issuance of applicable building permit

(2) Mitigation Measures

G. Land Use and Planning

(1) Project Design Features

No project design features are identified in the Environmental Impact Report for this environmental issue.

(2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

H. Noise

- (1) Project Design Features
- **Project Design Feature NOI-PDF-1:** Power construction equipment (including combustion engines), fixed or mobile, shall be equipped with state-of-the-art noise shielding and muffling devices (consistent with manufacturers' standards). All equipment shall be properly maintained to assure that no additional noise, due to worn or improperly maintained parts, would be generated.
 - **Enforcement Agency:** City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Construction
 - Monitoring Frequency: Periodically during construction
 - Action Indicating Compliance: Field inspection sign-off
- **Project Design Feature NOI-PDF-2:** All outdoor mounted mechanical equipment shall be screened from off-site noise-sensitive receptors. The equipment screen shall be impermeable (i.e., solid material with minimum weight of 2 pounds per square feet) and break the line-of-sight from the equipment to the off-site noise-sensitive receptors. Written documentation that the design of the screen complies with this measure shall be submitted at plan check.
 - Enforcement Agency: City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Construction

- **Monitoring Frequency:** Once at Project plan check; once at field inspection
- Action Indicating Compliance: Plan check approval and issuance of applicable building permit; issuance of Certificate of Occupancy
- **Project Design Feature NOI-PDF-3:** Outdoor amplified sound systems, if any, shall be designed so as not to exceed the maximum noise level of 85 dBA (Leq-1hr) at a distance of 25 feet from the amplified speaker sound systems at Level 1 plaza, courtyard and paseo, and upper levels courtyard and terraces, and 90 dBA (Leq-1hr) at Level 1 central plaza and Levels 6, 16 and 18 roof gardens. A qualified noise consultant shall provide written documentation that the design of the system complies with these maximum noise levels. The documentation shall be submitted during plan check for compliance.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Post-construction
 - **Monitoring Frequency:** Once at Project plan check; once at field inspection
 - Action Indicating Compliance: Plan check approval and issuance of applicable building permit; issuance of Certificate of Occupancy

Project Design Feature NOI-PDF-4: All loading docks shall be visually screened from off-site noise-sensitive receptors.

- **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
- **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
- Monitoring Phase: Pre-construction
- **Monitoring Frequency:** Once at Project plan check
- Action Indicating Compliance: Plan approval and issuance of applicable building permit

Project Design Feature NOI-PDF-5: Project construction shall not include the use of driven (impact) pile systems.

• Enforcement Agency: City of Los Angeles Department of Building and Safety

- **Monitoring Agency:** City of Los Angeles Department of Building and Safety
- Monitoring Phase: Construction
- **Monitoring Frequency:** Periodically during construction
- Action Indicating Compliance: Field inspection sign-off
- (2) Mitigation Measures
- Mitigation Measure NOI-MM-1: A temporary and impermeable sound barrier shall be erected, during Phase 1 and Phase 2 construction, at the locations listed below. Prior to demolition, building plans shall include documentation prepared by a noise consultant verifying compliance with this measure.
 - Along the eastern property line of the Project Site between the construction areas and the residential uses on the east side of Gordon Street east of the Project Site (receptor R1). The temporary sound barrier shall be designed to provide a minimum 15-dBA noise reduction at the ground level of receptor R1.
 - Along the southern property line of the Project Site between the construction areas and residential use on Fountain Avenue south of the Project Site (receptor R2). The temporary sound barrier shall be designed to provide a minimum 12-dBA noise reduction at the ground level of receptor R2.
 - **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Pre-construction; construction
 - **Monitoring Frequency:** Once at Project plan check; once during field inspection
 - Action Indicating Compliance: Plan check approval and issuance of applicable building permit; submittal of compliance report from qualified noise consultant
- Mitigation Measure NOI-MM-2: Prior to start of demolition, the Applicant shall retain the services of a structural engineer or qualified professional to visit the on-site historic buildings adjacent to the Project construction areas to inspect and document the apparent physical condition of the buildings' readily-visible features.
 - The Applicant shall retain the services of a qualified acoustical engineer to review proposed construction equipment and develop and implement a vibration monitoring program capable of

documenting the construction-related ground vibration levels at on-site historic buildings located within 20 feet of the Project construction activities, during demolition and grading/excavation phases. The vibration monitoring system shall continuously measure and store the peak particle velocity (PPV) in inch/second. The system shall also be programmed for two preset velocity levels: a warning level of 0.10 PPV and a regulatory level of 0.12 PPV. The system shall also provide real-time alert when the vibration levels exceed the two preset levels.

- The vibration monitoring program shall be submitted to the Department of Building and Safety (DBS) for review and approval, prior to start of construction activities.
- In the event the warning level (0.10 PPV) is triggered, the contractor shall identify the source of vibration generation and provide feasible steps to reduce the vibration level, including but not limited to halting/staggering concurrent activities and utilizing lower vibratory techniques.
- In the event the regulatory level (0.12 PPV) is triggered, the contractor shall halt the construction activities in the vicinity of the building and visually inspect the building for any damage. Results of the inspection must be logged. The contractor shall identify the source of vibration generation and provide feasible steps to reduce the vibration level. Construction activities may then restart.
- The recorded vibration levels and inspection logs shall be submitted to DBS for verification.
- **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
- **Monitoring Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
- Monitoring Phase: Pre-construction; construction
- **Monitoring Frequency:** Once at Project plan check; once during field inspection
- Action Indicating Compliance: Plan approval and issuance of applicable building permit; submittal of compliance report from noise consultant

I.1. Public Services—Fire Protection

(1) Project Design Features

(2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

I.2. Public Services—Police Protection

- (1) Project Design Features
- **Project Design Feature POL-PDF-1:** During construction, the Applicant shall implement temporary security measures including security fencing, lighting, and locked entry.
 - **Enforcement Agency:** City of Los Angeles Police Department; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Construction
 - **Monitoring Frequency:** Once during field inspection
 - Action Indicating Compliance: Field inspection sign-off

Project Design Feature POL-PDF-2: The Project shall include a closed circuit camera system and keycard or guarded entry.

- **Enforcement Agency:** City of Los Angeles Department of City Planning; City of Los Angeles Department of Building and Safety
- Monitoring Phase: Post-construction
- **Monitoring Frequency:** Once at Project plan check
- Action Indicating Compliance: Issuance of Certificate of Occupancy

Project Design Feature POL-PDF-3: The Project shall provide proper lighting of buildings and walkways to provide for pedestrian orientation and clearly identify a secure route between parking areas and points of entry into buildings.

- **Enforcement Agency:** City of Los Angeles Police Department; City of Los Angeles Department of Building and Safety
- **Monitoring Agency:** City of Los Angeles Department of Building and Safety
- Monitoring Phase: Post-construction
- **Monitoring Frequency:** Once at Project plan check

- Action Indicating Compliance: Plan check approval and issuance of applicable building permit
- **Project Design Feature POL-PDF-4:** The Project shall provide sufficient lighting of parking areas to maximize visibility and reduce areas of concealment.
 - **Enforcement Agency:** City of Los Angeles Police Department; City of Los Angeles Department of Building and Safety
 - **Monitoring Agency:** City of Los Angeles Department of Building and Safety
 - Monitoring Phase: Post-construction
 - **Monitoring Frequency:** Once at Project plan check
 - Action Indicating Compliance: Plan check approval and issuance of applicable building permit

Project Design Feature POL-PDF-5: The Project shall design entrances to, and exits from buildings, open spaces around buildings, and pedestrian walkways to be open and in view of surrounding sites.

- **Enforcement Agency:** City of Los Angeles Police Department; City of Los Angeles Department of Building and Safety
- **Monitoring Agency:** City of Los Angeles Department of Building and Safety
- Monitoring Phase: Pre-construction
- **Monitoring Frequency:** Once at Project plan check
- Action Indicating Compliance: Plan check approval and issuance of applicable building permit
- **Project Design Feature POL-PDF-6:** Prior to the issuance of a building permit, the Applicant shall consult with LAPD's Crime Prevention Unit regarding the incorporation of feasible crime prevention features appropriate for the design of the Project, including applicable features in LAPD's Design Out Crime Guidelines.
 - **Enforcement Agency:** City of Los Angeles Police Department; City of Los Angeles Department of City Planning
 - **Monitoring Agency:** City of Los Angeles Department of Department of City Planning
 - Monitoring Phase: Pre-construction
 - **Monitoring Frequency:** Once at Project plan check
 - Action Indicating Compliance: Documentation showing consultation at plan check approval

- **Project Design Feature POL-PDF-7:** Upon completion of the Project and prior to the issuance of a certificate of occupancy, the Applicant shall submit a diagram of the Project Site to the LAPD's Hollywood Area Commanding Officer that includes access routes and any additional information that might facilitate police response.
 - **Enforcement Agency:** City of Los Angeles Police Department; City of Los Angeles Department of City Planning
 - **Monitoring Agency:** City of Los Angeles Department of Department of City Planning
 - Monitoring Phase: Post-construction
 - **Monitoring Frequency:** Once at Project plan
 - Action Indicating Compliance: Issuance of Certificate of Occupancy
 - (2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

J. Transportation

- (1) Project Design Features
- **Project Design Feature TR-PDF-1:** A detailed Construction Management Plan, including street closure information, a detour plan, haul routes, and a staging plan, would be prepared and submitted to the City for review and approval. The Construction Management Plan would formalize how construction would be carried out and identify specific actions that would be required to reduce effects on the surrounding community. The Construction Management Plan shall be based on the nature and timing of the specific construction activities and other projects in the vicinity of the Project Site, and shall include, but not be limited to, the following elements, as appropriate:
 - Advance, bilingual notification of adjacent property owners and occupants of upcoming construction activities, including durations and daily hours of operation.
 - Prohibition of construction worker or equipment parking on adjacent streets.
 - Temporary pedestrian, bicycle, and vehicular traffic controls during all construction activities adjacent to Sunset Boulevard and Gordon Street, to ensure traffic safety on public rights-of-way. These

controls shall include, but not be limited to, flag people trained in pedestrian and bicycle safety at the Project Site's driveways.

- Temporary traffic control during all construction activities adjacent to public rights-of-way to improve traffic flow on public roadways (e.g., flag men).
- Schedule of construction activities to reduce the effect on traffic flow on surrounding arterial streets.
- Containment of construction activity within the Project Site boundaries.
- Prohibition on construction-related vehicles/equipment parking on surrounding public streets.
- Safety precautions for pedestrians and bicyclists through such measures as alternate routing and protection barriers shall be implemented as appropriate.
- Scheduling of construction-related deliveries, haul trips, etc., to occur outside commuter peak hours (after 7:00 A.M. or before 3:00 P.M.) to the extent feasible.
- Installation of appropriate traffic signs around the Project Site to ensure pedestrian, bicycle, and vehicle safety.
- No staging of hauling trucks on any streets adjacent to the Project, unless specifically approved as a condition of an approved haul route.
- Spacing of trucks so as to discourage a convoy effect.
- Sufficient dampening of the construction area to control dust caused by grading and hauling and reasonable control at all times of dust caused by wind.
- Securing of loads by trimming and watering or covering to prevent the spilling or blowing of the earth material.
- Cleaning of trucks and loads at the export site to prevent blowing dirt and spilling of loose earth.
- Maintenance of a log documenting the dates of hauling and the number of trips (i.e., trucks) per day available on the job site at all times.
- Identification of a construction manager and provision of a telephone number for any inquiries or complaints from residents regarding construction activities. The telephone number shall be posted at the site readily visible to any interested party during site preparation, grading, and construction.
- School buses shall have unrestricted access to schools.

- Construction trucks and other vehicles are required to stop when encountering school buses using red-flashing-lights must-stop-indicators per the California Vehicle Code.
- Contractors shall install and maintain appropriate traffic controls (signs and signals) to ensure vehicular safety.
- Contractors shall maintain ongoing communication with LAUSD school administrators, providing sufficient notice to forewarn children and parents when existing vehicle, bicycle, and/or pedestrian routes to school may be impacted.
- Contractors shall maintain safe and convenient pedestrian routes to all nearby schools.
- Contractors shall install and maintain appropriate traffic controls (signs and signals) to ensure pedestrian and vehicular safety.
- Haul routes shall not pass by any school, except when school is not in session.
- No staging or parking of construction-related vehicles, including worker-transport vehicles, will occur on or adjacent to a school property.
- Funding for crossing guards at the contractor's expense is required when safety of children may be compromised by construction-related activities at impacted school crossings.
- Barriers and/or fencing must be installed to secure construction equipment and to minimize trespassing, vandalism, short-cut attractions, and attractive nuisances.
- Contractors are required to provide security patrols (at their expense) to minimize trespassing, vandalism, and short-cut attractions.
- Construction trucks and other vehicles shall stop when encountering school buses using red-flashing-lights must-stop-indicators per the California Vehicle Code.
- **Enforcement Agency:** City of Los Angeles Department of Transportation
- **Monitoring Agency:** City of Los Angeles Department of Transportation
- Monitoring Phase: Pre-construction; construction
- **Monitoring Frequency**: Once at Project plan check prior to issuance of grading or building permit; once during field inspection
- Action Indicating Compliance: Plan check approval and issuance of grading permit; field inspection sign-off

- **Project Design Feature TR-PDF-2:** The Applicant shall implement a Transportation Demand Management (TDM) Program that will include but not be limited to the following transportation demand management measures:
 - Educational Programs/On-Site TDM Coordinator who reaches out to employers and employees promoting the benefits of TDM;
 - Centrally located Transportation Information Center/Kiosk where employees and visitors can obtain information regarding commute programs and real-time commuter information;
 - Bicycle and pedestrian-friendly environment with exclusive access points, secured bicycle facilities, and showers;
 - A one-time fixed-fee contribution of \$75,000 to be deposited into the City's Bicycle Plan Trust Fund prior to the issuance of any certificates of occupancy to be used to implement bicycle improvements within the Project area;
 - Ridesharing Services Program which would match employees together to establish carpools and vanpools;
 - Guaranteed ride home (GRH) program;
 - Short-term car rentals;
 - Incentives for using alternative travel modes such as discounted monthly transit passes, carpool and vanpool preferential load/unload areas or designated parking spaces, a
 - "parking cash-out" subsidy, and/or unbundled parking;
 - Mobility Hub support of existing and/or future efforts by LADOT for Mobility Hubs by providing amenities such as bicycle parking and rentals, shared vehicle rentals, and transit information, etc. at the project site (subject to design feasibility);
 - Make a one-time financial contribution of \$75,000 to the City of Los Angeles Department of Transportation to be used in the implementation of the Mobility Hub in the general area of the Project;
 - Project membership and participation in the Hollywood Community Transportation Management Organization (TMO) should the TMO become operational. The Hollywood TMO's services could replace some of the in-house TMO services where applicable, such as ridesharing matching services for multi-employee carpools and vanpools. Project representatives should attend organization meetings for the TMO, provide parking and travel demand data to the TMO, pay any established dues to the TMO, and make available information to project tenants relative to the services provided by the TMO. The TMO would offer similar services to those described above but would have a much wider reach than

the project's local TDM plan and can result in much greater trip reduction benefits. The TMO's activities would help augment or implement some of the strategies described above for the project specific TDM plan;

- Record a Covenant and Agreement to ensure that the TDM program will be maintained.
- **Enforcement Agency:** City of Los Angeles Department of Transportation
- **Monitoring Agency:** City of Los Angeles Department of Transportation
- Monitoring Phase: Construction
- **Monitoring Frequency**: Once prior to issuance of Certificate of Occupancy
- Action Indicating Compliance: Approval of TDM program from LADOT; issuance of Certificate of Occupancy; submittal of compliance report

(2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

K. Tribal Cultural Resources

(1) Project Design Features

No project design features are identified in the Environmental Impact Report for this environmental issue.

(2) Mitigation Measures

L.1. Utilities and Service Systems—Water Supply and Infrastructure

(1) Project Design Features

Project Design Feature WAT-PDF-1: The Project design shall incorporate the following design features to support water conservation in excess of LAMC requirements.

- High-Efficiency Toilets with a flush volume of 1.0 gallon per flush.
- Waterless urinals.
- High-Efficiency Showerheads with a flow rate of 1.5 gallons per minute.
- Domestic Water Heating System located in close proximity to point(s) of use.
- Drip/Subsurface Irrigation (Micro-Irrigation).
- Bubblers for trees.
- Proper Hydro-zoning/Zoned Irrigation (groups plants with similar water requirements together).
- Drought Tolerant Plants—60 percent of landscaped area.
- **Enforcement Agency:** City of Los Angeles Department of Water and Power; City of Los Angeles Department of Building and Safety
- **Monitoring Agency:** City of Los Angeles Department of Building and Safety
- Monitoring Phase: Pre-construction; construction
- **Monitoring Frequency:** Once at Project plan check; once prior to issuance of Certificate of Occupancy
- Action Indicating Compliance: Plan approval and issuance of applicable building permit; issuance of Certificate of Occupancy

(2) Mitigation Measures

L.2. Utilities and Service Systems—Wastewater

(1) Project Design Features

No project design features are identified in the Environmental Impact Report for this environmental issue.

(2) Mitigation Measures

No mitigation measures are identified in the Environmental Impact Report for this environmental issue.

L.3. Utilities and Service Systems—Energy Infrastructure

(1) Project Design Features

No project design features are identified in the Environmental Impact Report for this environmental issue.

(2) Mitigation Measures