MITIGATION MONITORING AND REPORTING PROGRAM

Mighty Tasty Farms Initial Study, IS 19-50 Major Use Permit (UP 19-32) Early Activation (EA 19-62)

	Mitigation Measure	Implementatio n Responsibility	Monitoring & Reporting Responsibili ty	Timing	Date Implemente d
Aesthetics					
The project has the potential to create additional light or glare during construction and	<u>AES-1</u> : An Outdoor Lighting Plan that meets the darkskies.org lighting recommendations shall be submitted for review and approval prior to operation.	Applicant; project contractor	Applicant	During construction; Life of project	
operation.	AES-2 : All greenhouses incorporating artificial lighting shall be equipped with blackout film/material to be used at night for maximum light blockage to lessen the impact on the surrounding parcels and the dark skies. Applicant shall submit a Blackout Film/Materials Plan to the Community Development Department for review and approval prior to issuance of any permits.	Applicant; project contractor	Applicant	During construction; Life of project	
Air Quality					
The project has the potential to create fugitive dust during construction and expose sensitive	<u>AQ-1</u> : All Mobile diesel equipment used for construction and/or maintenance shall be compliance with State registration requirements. Portable and stationary diesel powered equipment must meet the	Applicant; project contractor	Applicant	During construction; Life of project	

receptors to pollutant concentrations.	requirements of the State Air Toxic Control Measures for CI engines as well as Lake County Noise Emission Standards.			
	<u>AQ-2</u> : Construction and/or work practices that involve pavement, masonry, sand, gravel, grading, and other activities shall be managed by adequate dust control to mitigate airborne emission during and after site development.	Applicant; project contractor	Applicant	During construction; Life of project
	<u>AQ-3</u> : Off-site odor impacts should be mitigated to minimize nuisance to nearby residences, property, and public roads. Also, any manufacturing and delivery operations must comply with Lake County Air Quality Management District (LCAQMD) rules and regulations.	Applicant; project contractor	Applicant	Life of project
	AQ-4 : All vegetation during site development shall be chipped and spread for ground cover and/or erosion control. The burning of vegetation, construction debris, including waste material is prohibited.	Applicant; project contractor	Applicant	During construction; Life of the project
	<u>AQ-5</u> : The applicant shall have the primary access and parking areas surfaced with chip seal as a temporary measure, and asphalt or an equivalent all weather surfacing for long term occupancy to reduce fugitive dust generation. All areas subject to semi-truck/ trailer traffic shall require asphaltic concrete paving or equivalent to prevent fugitive dust generation. The use of white rock as a road base or surface material for travel routes and/or parking areas is prohibited.	Applicant; project contractor	Applicant	During construction; Life of project

	<u>AQ-6</u> : All areas subject infrequent use of driveways, over flow parking, etc., shall be surfaced with gravel. Applicant shall regularly maintain and require palliative treatment at the graveled area to reduce fugitive dust generations.	Applicant; project contractor	Applicant	During construction; Life of project
Biological Resource	S			
Construction activities associated with the proposed Project have the potential to indirectly significantly impact habitat for sensitive species.	<u>BIO-1</u> : Trees must be inspected for the presence of active bird nests before tree felling or ground clearing. If active nests are present in the project area during construction of the project, CDFW should be consulted to develop measures to avoid "take" of active nests prior to the initiation of any construction activities. Avoidance measures may include establishment of a buffer zone using construction fencing or the postponement of vegetation removal until after the nesting season, or until after a qualified biologist has determined the young have fledged and are independent of the nest site.	Applicant; project contractor	Applicant; Qualified Biologist	During construction; Life of project
	<u>BIO-2</u> : If tree felling is performed in the future, a pre-construction nesting bird survey is recommended.	Applicant; Project contractor	Applicant; Qualified Biologist	During construction; Life of project
	<u>BIO-3</u> : If clearing of natural habitat is performed in the future, a pre-construction special-status species survey is recommended.	Applicant; Project contractor	Applicant; Qualified Biologist	During construction; Life of project
	BIO-4 : The applicant shall enroll and comply with Cannabis Cultivation Order WQ 2017- 0023-DWQ which will ensure that cultivation	Applicant; Project contractor	Applicant; Regional	During construction;

	operation will not significantly impact water resources. A formal delineation of jurisdictional waters shall be performed before construction work, or ground disturbance, near any wetland or drainage.		Water Quality Control	Life of project	
Cultural Resources a	and Tribal Cultural Resources				
Construction of the Project has the potential for accidental discovery of unknown, undiscovered	<u>CUL-1</u> : Prior to initial ground disturbance, the applicant shall retain a project Tribal Cultural Advisor approved by the Tribe, to direct all mitigation measures related to tribal cultural resources.	Applicant; Project contractor	Applicant; Local Tribes	During site preparation and throughout construction activities	
cultural resources and tribal cultural resources.	<u>CUL-2</u> : Ground disturbing activities occurring in conjunction with the Project (including surveys, testing, concrete pilings, debris removal, rescrapes, punchlists, erosion control (mulching, waddles, hydroseeding, etc.), pot- holing or auguring, boring, grading, trenching, foundation work and other excavations or other ground disturbance involving the moving of dirt or rocks with heavy equipment or hand tools within the Project area) shall be monitored on a full-time basis by qualified tribal monitor(s) approved by the Tribe. The tribal monitoring shall be supervised by the project Tribal Cultural Advisor. Tribal monitoring should be conducted by qualified tribal monitor(s) approved by the Tribe, who is defined as qualified individual(s) who has experience with identification, collection and treatment of tribal cultural resources of value to the Tribe. The duration and timing of the monitoring will be determined by the project Tribal Cultural Advisor. If the project Tribal Cultural Advisor detennines that full-time	Applicant; Project contractor	Applicant; Local Tribes	During site preparation and throughout construction activities	

monitoring is no longer warranted, he or she may recommend that tribal monitoring be reduced to periodic spot-checking or cease entirely. Tribal monitoring would be reinstated in the event of any new or unforeseen ground disturbances or discoveries.				
CUL-3 : The project Tribal Cultural Advisor and tribal monitor(s) may halt ground disturbance activities in the immediate area of discovery when known or suspected tribal cultural resources are identified until further evaluation can be made in determining their significance and appropriate treatment or disposition. There must be at minimum one tribal monitor for every separate area of ground disturbance activity that is at least 30 meters or 100 feet apart unless otherwise agreed upon in writing between the Tribe and applicant. Depending on the scope and schedule of ground disturbance activities of the Project (e.g., discoveries of cultural resources or simultaneous activities in multiple locations that requires multiple tribal monitors, etc.) additional tribal monitors may be required onsite. If additional tribal monitors are needed, the Tribe shall be provided with a minimum of three (3) business days advance notice unless otherwise agreed upon between the Triba and applicant. The on-site tribal monitoring shall end when the ground disturbance activities are completed, or when the project Tribal Cultural Advisor have indicated that the site has a low potential for tribal cultural resources.	Applicant; Project contractor	Applicant; Local Tribes	During site preparation and throughout construction activities	

shall sensi Triba desig distu traini expo proce consi coord	-4: All on-site personnel of the Project receive adequate cultural resource itivity training approved by the project al Cultural Advisor or his or her authorized gnee prior to initiation of ground rbance activities on the Project. The ing must also address the potential for using subsurface resources and edures if a potential resource is identified istent. The Project applicant will dinate with the Tribe on the cultural urce sensitivity training.	Applicant; Project contractor	Applicant; Local Tribes	During site preparation and throughout construction activities	
confe comm the P treatm resound durin Proje unea evalu Advis to ins resound avoid cultur law. I cultur Tribe to es dispondignii prese applii deter	<u>-5</u> : The Project applicant must meet and er with the Tribe, at least 45 days prior to mencing ground disturbance activities on Project to address notification, protection, ment, care and handling of tribal cultural urces potentially discovered or disturbed ag ground disturbance activities of the ect. All potential cultural resources arthed by Project activities shall be uated by the project Tribal Cultural sor. The Tribe must have an opportunity spect and determine the nature of the urce and the best course of action for dance, protection and/or treatment of tribal ral resources to the extent permitted by If the resource is determined to be a tribal ral resource of value to the Tribe, the e will coordinate with the Project applicant stablish appropriate treatment and osition of the resources. The Project cant must facilitate and ensure that the rmination of treatment and disposition by Tribe is followed to the extent permitted by	Applicant; Project contractor	Applicant; Local Tribes	During site preparation and throughout construction activities	

	law. No laboratory studies, scientific analysis, curation, or video recording are permitted for tribal cultural resources without the prior written consent of the Tribe.				
	<u>CUL-6</u> : Should any archaeological, paleontological, or cultural materials be discovered during site development, all activity shall be halted in the vicinity of the find(s), the applicant shall notify the local overseeing Tribe, and a qualified archaeologist to evaluate the find(s) and recommend mitigation procedures, if necessary, subject to the approval of the Community Development Director. Should any human remains be encountered, the applicant shall notify the Sheriff's Department, the local overseeing Tribe, and a qualified archaeologist for proper internment and Tribal rituals per Public Resources Code Section 5097.98 and Health and Safety Code 7050.5.	Project contractor; Qualified archaeologist	Applicant; Community Development Department	During site preparation and throughout construction activities	
Geology/Soils					
The project has the potential to result in substantial soil erosion.	Implement Mitigation Measure AQ-5	See AQ-5	See AQ-5	See AQ-5	
	<u>GEO-1</u> : Prior to any ground disturbance, the permitted shall submit Erosion Control and Sediment Plans to the Community Development Department for review and approval. Said Erosion Control and Sediment Plans shall protect the local watershed from runoff pollution through the implementation of appropriate Best Management Practices	Applicant; Project contractor	Applicant; Community Development Department	Prior to ground disturbance	

	(BMPs) in accordance with the Grading Ordinance. Typical BMPs include the placement of straw, mulch, seeding, straw wattles, silt fencing and the planting of native vegetation on all disturbed areas. No silt, sediment or other materials exceeding natural background levels shall be allowed to flow from the project area. All BMP's shall be maintained for life of the project.				
	<u>GEO-2</u> : Excavation, filling, vegetation clearing or other disturbance of the soil shall not occur between October 15 and April 15 unless authorized by the Community Development Director. The actual dates of this defined grading period may be adjusted according to weather and soil conditions at the discretion of the Community Development Director.	Applicant; Project contractor	Applicant; Community Development Department	Prior to ground disturbance	
	<u>GEO-3</u> : The permit holder shall monitor the site during the rainy season (October 15 to May 15), including post-installation, application of BMPs, erosion control maintenance, and other improvements as needed.	Applicant; Project contractor	Applicant; Project contractor	Life of project	
Hazards					
The project may result in a significant hazard to the public or the environment through the routine transport, use, or disposal of	HAZ-1 : All hazardous waste shall not be disposed of on-site without review or permits from Environmental Health Department, the California Regional Water Control Board, and/or the Air Quality Board. Collected hazardous or toxic waste materials shall be recycled or disposed of through a registered waste hauler to an approved site legally authorized to accept such material.	Applicant; Project contractor	Applicant; Environment al Health Department, the California Regional Water Control Board, and/or	Life of project	

hazardous materials.			the Air Quality Board	
	<u>HAZ-2</u> : The storage of potentially hazardous materials shall be located at least 100 feet from any existing water well. These materials shall not be allowed to leak onto the ground or contaminate surface waters. Collected hazardous or toxic materials shall be recycled or disposed of through a registered waste hauler to an approved site legally authorized to accept such materials.	Applicant; Project contractor	Applicant; Project contractor	Life of project
	HAZ-3 : Any spills of oils, fluids, fuel, concrete, or other hazardous construction material shall be immediately cleaned up. All equipment and materials shall be stored in the staging areas away from all known waterways.	Applicant; Project contractor	Applicant; Project contractor	Life of project
	HAZ- 4 : The storage of hazardous materials equal to or greater than fifty-five (55) gallons of a liquid, 500 pounds of a solid, or 200 cubic feet of compressed gas, then a Hazardous Materials Inventory Disclosure Statement/Business Plan shall be submitted and maintained in compliance with requirements of Lake County Environmental Health Division. Industrial waste shall not be disposed of on site without review or permit from Lake County Environmental Health Division or the California Regional Water Quality Control Board. The permit holder shall comply with petroleum fuel storage tank regulations if fuel is to be stored on site.	Applicant; Project contractor	Applicant; Lake County Environment al Health Division; Regional Water Quality Control Board.	Life of project
	<u>HAZ-5</u> : The project design shall incorporate appropriate BMPs consistent with County and State Storm Water Drainage regulations to prevent or reduce discharge of all construction	Applicant; Project contractor	Applicant; Regional Water Quality	Life of project

	or post-construction pollutants and hazardous materials offsite or into the creek. The site shall be monitored during the rainy season (October 15-April 15) and erosion controls maintained.		Control Board		
Hydrology/Water Qu	iality				
The project has the potential to violate water quality standards, degrade water quality and alter drainage patterns.	Implement Mitigation Measures BIO-3 and BIO-4, GEO-1 through GEO-3, and HAZ-1 through HAZ-5.	Applicant; Project contractor	Applicant; Regional Water Quality Control Board	Life of project	
Noise					
The project has the potential to increase in ambient noise	NOI-1 : All construction activities including engine warm-up shall be limited Monday Through Friday, between the hours of 7:00am and 7:00pm to minimize noise impacts on nearby residents. Back-up beepers shall be adjusted to the lowest allowable levels. This mitigation does not apply to night work.	Applicant; Project contractor	Applicant; Project contractor	During site preparation and throughout construction activities	
levels to uncomfortable levels.	NOI -2 : Maximum non-construction related sounds levels shall not exceed levels of 55 dBA between the hours of 7:00AM to 7:00PM and 45 dBA between the hours of 10:00PM to 7:00AM within residential areas as specified within Zoning Ordinance Section 21-41.11 (Table 11.1) at the property lines.	Applicant; Project contractor	Applicant; Project contractor	During site preparation and throughout construction activities	

	NOI-3 : The operation of the Air Filtration System shall not exceed levels of 57 dBA between the hours of 7:00AM to 10:00PM and 50 dBA from 10:00PM to 7:00AM within residential areas as specified within Zoning Ordinance Section 21-41.11 (Table 11.2) measured at the property lines.	Applicant; Project contractor	Applicant; Project contractor	During site preparation and throughout construction activities
Transportation				
The project has the potential to increase roadway hazards.	TRANS-1 : Prior to this use permit having any force or effect, the applicant will be required to submit and have approved a timeline to make all necessary road improvements to comply with Public Resource Code (PRC) section 4290 and 4291. The building official will insect this road following completion of the road to assure PRC compliance.	Applicant; Project contractor	Applicant; Project contractor	During construction
Wildfire				
	WILDFIRE-1 : All regulations on the State of California's Public Resource Code, Division, and all Sections in 4290 and 4291 (4001-4958) shall apply to this application/construction.	Applicant; Project contractor	Applicant; Project contractor	During site preparation and throughout construction activities
The project has the potential fire hazard.	WILDFIRE-2 : All regulations of California Code Regulations Title 14, Division 1.5, Chapter 7, Subchapter 2, and Article 1 through 5 shall apply to this application/construction.	Applicant; Project contractor	Applicant; Project contractor	During site preparation and throughout construction activities
	WILDFIRE-3 : All regulations of California Building Code, Chapter 7A, Section 701A, 701A.3.2.A.	Applicant; Project contractor	Applicant; Project contractor	During site preparation and throughout

<u>WILDFIRE-4</u> : All regulations Government Code, Title 5. L [50001- 57550], Part 1. Pow Common to Cities and Coun 51189], Section 51182.	ocal Agencies Project ers and Duties contractor ties [50001 -	Applicant; Project contractor	construction activitiesDuring site preparation and throughout construction activities
WILDFIRE-5: This shall inclu limited to property line setba that are a minimum of 30 fee site water storage for fire pro driveway/roadway types and based on designated usage, driveway/roadway surfaces of 75,000 lbs vehicles, maximu turnouts, gates (14 foot wide setbacks (minimum of 30 fee parking, fuels reduction, inclu of 100 feet of defensible spa will meet the criteria to be, of reporting facility/entity to Lak Environmental Health (see h shall also comply specifically requiring 300 feet of defensible reduction around said structs	cks for structures et, addressing on- otection, specifications all weather engineered for m slope of 16%, minimum), gate et from the road), uding a minimum ce. If this property r will be a CUPA te County yperlink below), it with PRC4291.3 ble space and fuels	Applicant; Project contractor	During site preparation and throughout construction activities