ENGLISH CREEK ESTATES PHASE 2 MINOR SUBDIVISION APPLICATION NO. MS-20-06 MITIGATION MONITORING AND REPORTING PROGRAM

When an agency makes a finding that potentially significant impacts have been mitigated to less than significant levels, the agency must also adopt a program for reporting on or monitoring the efficacy of the mitigation measures that were adopted (Public Resources Code 21081.6). This document consists of a proposed Mitigation Monitoring and Reporting Program for English Creek Estates Phase 2. The monitoring and reporting measures included in this program are the responsibility of the Project Sponsor/Applicant/Subdivider.

The Mitigation Monitoring and Reporting Program includes the confirmation of, or review and approval of, the implementation of specific mitigation actions in the form of reports and plans. The mitigation measures included in this monitoring program will be completed at various stages of the Project, including future document submittals for Building and Grading Permit approvals, actions or approvals linked to other Responsible Agencies if applicable, as well as during project construction and implementation. Solano County will provide documentation that the Mitigation Monitoring and Reporting Program has been fully adhered to and completed. This Mitigation Monitoring and Reporting Program applies to all activities evaluated by the English Creek Estates Phase 2 Initial Study.

Solano County remains responsible for ensuring that the implementation of these mitigation measures occurs to the extent noted in this Mitigation Monitoring and Reporting Program and, where it is noted, Solano County will be responsible for reviewing and monitoring the required mitigation measures to ensure compliance (CEQA Guidelines 15097).

English Creek Estates Phase 2 Minor Subdivision MS-20-06 Mitigation Monitoring and Reporting Program				
Party Responsible for Implementation	Party Responsible for Monitoring	Monitoring Action	Significance After Mitigation	
		I		
Applicant/Subdivider	Department of Resource Management	Prior to construction or during construction	Less than significant	
	on Monitoring and Repo Party Responsible for	Party Responsible for Implementation Party Responsible for Monitoring Applicant/Subdivider Applicant/Subdivider Party Responsible for Monitoring	Party Responsible for Implementation Party Responsible for Monitoring Party Responsible for Monitoring Monitoring Action Monitoring Action Prior to construction or during construction	

English Creek Estates Phase 2 Minor Subdivision MS-20-06 Mitigation Monitoring and Reporting Program				
Mitigation Measures	Party Responsible for Implementation	Party Responsible for Monitoring	Monitoring Action	Significance After Mitigation
process.				
Mitigation Measure Bio-2: Avoidance of Avian Nests and Protected Avian Species				
If construction activities are scheduled to occur during the avian breeding season (February 1- August 31), a qualified wildlife biologist shall conduct pre-construction surveys of all potential suitable nesting habitat within 500 feet of active construction areas, including trees, shrubs, grassland and wetland vegetation. The qualified wildlife biologist shall determine the timing of the preconstruction surveys based upon the time of year and habitats that are present. The qualified wildlife biologist shall conduct surveys no more than 7 days prior to construction. If a lapse in Project-related work of 7 days or longer occurs, another focused survey shall occur before Project work is reinitiated.				
Mitigation Measure Bio – 3: Prior to issuance of construction permits, a burrowing owl habitat assessment and surveys shall be conducted according to the Staff Report on Burrowing Owl Mitigation, Department of Fish and Wildlife, March 2012 (Staff Report). If habitat assessment indicates burrowing owl nesting and/or foraging habitat exists on the site, then in accordance with the Staff Report, a minimum of four survey visits should be conducted within 500 feet of the Project area during the owl breeding season which is typically between February 1 and August 31. A minimum of three survey visits, at least three weeks apart, should be conducted during the				

English Creek Estates Phase 2 Minor Subdivision MS-20-06 Mitigation Monitoring and Reporting Program				
Mitigation Measures	Party Responsible for Implementation	Party Responsible for Monitoring	Monitoring Action	Significance After Mitigation
peak nesting period, which is between April 15 and July 15, with at least one visit after June 15. Preconstruction surveys should be conducted no-less-than 14 days prior to the start of construction activities with a final survey conducted within 24-hours prior to ground disturbance.				
a. If occupied burrows are found on the Project site, a minimum of 500-meter buffer shall be maintained around the occupied burrows throughout the breeding season (February 1 through August 31). Occupied burrows outside the breeding season shall have a minimum 50- meter buffer. This buffer shall be monitored by a qualified biologist to ensure that buffer is providing sufficient protection for the owls and may be modified through coordination with CDFW.				
b. If the Project will result in the permanent loss of burrowing owl nesting and/or foraging habitat, permanent protection of suitable burrowing owl habitat shall occur. Permanent protection can be accomplished through purchase of suitable land, establishment of conservation easement or other long-term protection mechanisms. Mitigation ratios for Project impacts should be determined based on recommendations in the Staff Report, and in coordination with CDFW, but should consider owl population, natal characteristics, foraging area and quality, dispersal characteristics and other factors influencing the site.				

English Creek Estates Phase 2 Minor Subdivision MS-20-06 Mitigation Monitoring and Reporting Program				
Mitigation Measures	Party Responsible for Implementation	Party Responsible for Monitoring	Monitoring Action	Significance After Mitigation
Mitigation Measure Bio-4:				
In order to ensure future buyers of the property are aware of the biological resource restrictions, the final map shall include supplemental notes regarding the restrictions pertaining to Bio – 1, 2 and 3.				
Cultural Resources/Tribal Native American				
Mitigation Measure TR-1: To address any potential impacts on cultural, archeological and paleontological resources within the subject property or public road easement, and prior to any ground disturbance for road/encroachment improvement, utilities, septic system, leachfield, water wells or homesite development, the project proponent shall hire qualified archeologist to monitor construction and contract with Yocha Dehe Wintun Nation to provide cultural sensitivity training to the workers a minimum of 14 days prior to construction, and allow the Yocha Dehe Tribal Monitor access to the project site during excavation activity. If subsurface resources are encountered during project excavation, workers shall avoid altering the artifacts/cultural resource in their context.		Department of Resource Management	Prior to construction or during construction	Less than significant
If human remains are discovered, work in the vicinity must stop until the County coroner can determine whether the remains are those of a Native American. If they are those of a Native American, the coroner must contact the NAHC. The NAHC will identify the person(s)				

English Creek Estates Phase 2 Minor Subdivision MS-20-06 Mitigation Monitoring and Reporting Program				
Mitigation Measures	Party Responsible for Implementation	Party Responsible for Monitoring	Monitoring Action	Significance After Mitigation
it believes to be the "Most Likely Descendant" of the deceased Native American. The Most Likely Descendant would be responsible for recommending the disposition and treatment of the remains. The Most Likely Descendant may make recommendations to the project proponent and the County for means of treatments. Treatment of Native American human remains, or artifacts shall be consistent with the Burial Protocols established by the Yocha Dehe Wintun Nation.				
For the unanticipated discovery, the archeologist shall immediately notify the Solano County Resource Management Department. Solano County will work with the qualified archaeologist to determine whether the discovered resource can be avoided and, if impacts have not occurred, whether work can continue. Work shall not resume until permission is received from Solano County.				
In order to ensure future buyers are aware of the potential impacts to cultural resources, the final map shall include a note regarding the potential impacts to cultural resources, requirement for on-site excavation monitoring & cultural sensitivity training by a qualified archeologist and coordination with the Yocha Dehe Tribal Monitor.				
Noise				
Mitigation measure Noise - 1: Construction activity is limited to weekdays during the hours of 8 a.m. to 5 p.m., Monday through Friday; and		Department of Resource Management	During construction	Less than significant

English Creek Estates Phase 2 Minor Subdivision MS-20-06 Mitigation Monitoring and Reporting Program				
Mitigation Measures	Party Responsible for Implementation	Party Responsible for Monitoring	Monitoring Action	Significance After Mitigation
9 a.m. to 4 p.m. on Saturdays, and no work should occur on Sundays and Federal holidays. In order to ensure future buyers are aware of the noise restrictions, the final map shall include a note indicating the noise restriction for construction activities.				