
Page 1 of 6





IMPORTANT: This form is only a summary list of structural tests and some of the special inspections required for the project. Generally, the structural tests and special inspections noted on this form are those that will be performed by the Geotechnical Engineer of Record, Laboratory of Record, or Special Inspector. The actual complete test and inspection program must be performed as detailed on the DSA approved documents. The appendix at the bottom of this form identifies work NOT subject to DSA requirements for special inspection or structural testing. The project inspector is responsible for providing inspection of all facets of construction, including but not limited to, special inspections not listed on this form such as structural wood framing, high-load wood diaphragms, cold-formed steel framing, anchorage of non-structural components, etc., per Title 24, Part 2, Chapter 17A.

Westmore Oaks Elementary School

NOTE: This form is also available for projects submitted for review under the 2007, 2010, and 2013 CBC.

District Washington Unified School District

INSTRUCTIONS: Click a plus sign (+) before any category or subcategory to reveal additional tests and special inspections. A shaded box indicates a test or special inspection that may be required, depending on the scope of the construction and other issues. A shaded box can be clicked indicating your selection of that test. **Note:** A minus (-) on a category or subcategory heading indicates that it can be collapsed. However, any selections you may have made will be cleared. Click on the "COMPILE" button to show only the tests and inspections finally selected. **For more information on use of this form, see DSA-103.INSTR.**

| | Note: References are to the 201 | 6 edition of the Ca | lifornia | Building Code (CBC) unless otherwise noted. |
|---|--|---------------------|-----------|---|
| | EUNATION TEST OR SPECIAL INSPECTION | TYPE | 24 | CODE REFERENCE AND NOTES |
| - | SOILS | · | • | · |
| - | 1. GENERAL: | Table 1705A | .6 | |
| X | a. Verify that: site has been prepared properly prior to placement of controlled fill and/or excavations for foundations, foundation excavations are extended to proper depth and have reached proper material, and materials below footings are adequate to achieve the design bearing capacity. | Periodic | GE* | * By geotechnical engineer or his or her qualified representative. (See Appendix for exemptions.) |
| - | 2. COMPACTED FILLS: | Table 1705A | .6 | |
| X | a. Perform classification and testing of fill materials. | Test | LOR* | * Under the supervision of the geotechnical engineer. |
| X | Verify use of proper materials, densities and inspect lift thicknesses, placement, and compaction during placement of fill. | Continuous | GE* | * By geotechnical engineer or his or her qualified representative. |
| X | c. Test compaction of fill. | Test | LOR* | * Under the supervision of the geotechnical engineer. |
| - | CONCRETE | Table 1705A.3 | 8, ACI 31 | 8-14 Sections 26.12 & 26.13 |
| - | 7. CAST IN PLACE CONCRETE | | | |
| | Material Verification and Testing: | | | |
| X | a. Verify use of required design mix. | Periodic | SI* | Table 1705A.3 Item 5, 1910A.1 (1909.2.3 ⁺). * To be performed by qualified batch-plant inspector ar concrete sampling technician |
| X | b. Identifiy, sample, and test reinforcing steel. | Test | LOR | 1910A.2 (1909.2.4 ⁺); ACI 318-14 Section 26.6.1.2. DSA IR 17-10.16 |
| X | c. During concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete. | Test | LOR | Table 1705A.3 item 6; ACI 318-14 Sections 26.5 & 26.12 |

School

Name

Page 2 of 6

LOR

SI

SI*

LOR

LOR

SI

SI

SI

SI

SI

SI

SI

SI

DSA.

Test

See Notes

See Notes

Test

17. STRUCTURAL STEEL, COLD-FORMED STEEL, AND ALUMINUM USED FOR STRUCTURAL PURPOSES

Periodic

Test

Periodic

Periodic

Periodic

Test

Periodic

Periodic

Periodic

Periodic

Continuous

RCSC 2009



d. Test concrete (f'c).

Inspection:

MASONRY

e. Batch plant inspection

b. Test post-installed anchors.

STEEL, ALUMINUM

Material Verification:

requirements.

Inspection:

b. Test unidentified materials

construction documents.

approved documents.

19. WELDING:

compliance.

19.1

a. Verify identification of all materials and:

c. Examine seam welds of HSS shapes

X

Х

-

Х

Х

+

-

Х

X

X

X

-

X

X

Х

Х

Х

X

-

Х

(Issued 9-1-17)

DSA-103

c.

DSA-103 Issued 9/1/2017 List of Required Structural Tests & Special Inspections - 2016 CBC

Periodic

O Continuous

· Mill certificates indicate material properties that comply with

· Material sizes, types and grades comply with requirements.

Material Verification of High-Strength Bolts, Nuts, and Washers:

e. Verify and document steel fabrication per DSA approved

Inspection of High-Strength Bolt Installation:

b. Verify weld filler material manufacturer's certificate of

c. Verify WPS, welder qualifications and equipment.

SHOP WELDING:

welds > 5/16", plug and slot welds

a. Verify identification markings and manufacturer's certificates of compliance conform to ASTM standards specified in the DSA

Verification of Materials, Equipment, Welders, etc: a. Verify weld filler material identification markings per AWS

a. Inspect groove welds, multi-pass fillet welds, single pass fillet

designation listed on the DSA approved documents and the WPS.

18. HIGH STRENGTH BOLTS:

b. Test high-strength bolts, nuts and washers.

Bearing-type ("snug tight") connections.

11. POST-INSTALLED ANCHORS:

a. Inspect installation of post-installed anchors

| ICREMENT # | DSA File No.: | 57-31 | |
|------------|------------------|-----------|--|
| | Application No.: | 02-117622 | |
| | | | |

Date Submitted:

1905A.1.16 (1909.3.7⁺); ACI 318-14 Section 26.12.

1910A.5 (1909.2.7⁺). (See Appendix for exemptions.)

TMS 402-13/ACI 530-13/ASCE 5-13 Table 3.1.3 & TMS 602-13/ACI 530.1-13/ASCE 6-13 Table 5

Table 1705A.2.1. AISC 303-10. AISC 360-10. AISC 341-10. AISC 358-10. AISI S100-07/S2-10

Appendix for exemptions.)

performed off-site.

2203A.1 (2203.1⁺)

DSA IR 17-3.

Revised:

5/20/2019

Default of 'Continuous' per 1705A.3.3; If approved by DSA, batch plant inspection may be reduced

Table 1705A.3 Item 4a (Continuous) & 4b (Periodic) (see Appendix for exemptions). ACI 318-14

Sections 17.8 & 26.13 * May be performed by the project inspector when specifically approved by

2203A.1 (2203.1⁺), Table 1705A.2.1 Item 3a-3c; AISI S100-07/S2-10 Section A2.1 & A2.2, AISI

Not applicable to cold-formed steel light-frame construction, except for trusses (1705A.2.4).

1705A.2.5, Table 1705A.2.1 Items 4 & 5; DSA IR 17-3, AWS D1.1 and AWS D1.8 for structural

steel, AWS D1.2 for Aluminum, AWS D1.3 for cold-formed steel, AWS D1.4 for reinforcing steel.

Table 1705A.2.1 Item 5a1-4. Per AISC 360-10 (and AISC 341-10 as applicable). DSA IR 17-3.

Table 1705A.2.1 Item 1, 2203A.1; RCSC 2009 Section 2.1. DSA IR 17-9

LOR 2213A.1 (2212.6.1⁺). RCSC 2009 Section 7.2 DSA IR 17-8.16

(See Appendix for exemptions.)

DSA IR 17-3.

DSA IR 17-3.

DSA IR 17-3.

+ In the CODE REFERENCE AND NOTES column indicates DSA-SS/CC sections that may be used by community colleges, per 2016 CBC Sec. 1.9.2.2.

Table 1705A.2.1 Item 2a; RCSC 2009 Section 9.1. DSA IR 17-9

S200-12 Section A3, AISI S220-11 Section A4. * By special inspector or gualified technician when

to 'Periodic' subject to requirements in Section 1705A.3.3.1 or eliminated per 1705A.3.3.2. (See

Page 3 of 6

| Å | DSA-103 Issued 9/1/2017 List of Required Stru Special Inspections | | | |
|---|---|------------|-----|---|
| Х | b. Inspect single-pass fillet welds ≤ 5/16", floor and roof deck welds | Periodic | SI | 1705A.2.2, Table 1705A.2.1 Item 5a.5 & 5a.6 . Per AISC 360-10 (and AISC 341-10 as applicable). DSA IR 17-3. |
| - | 19.2 FIELD WELDING: | • | ļ | 1 |
| X | Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds | Continuous | SI | Table 1705A.2.1 Item 5a1-4. Per AISC 360-10 (and AISC 341-10 as applicable). DSA IR 17-3. |
| X | b. Inspect single-pass fillet welds ≤ 5/16" | Periodic | SI | Table 1705A.2.1 Item 5a.5. Per AISC 360-10 (and AISC 341-10 as applicable). DSA IR 17-3. |
| - | 23. ANCHOR BOLTS, ANCHOR RODS, & OTHER | STEEL: | | |
| X | a. Anchor Bolts and Anchor Rods | Test | LOR | IR 17-11 Sample and test anchor bolts and anchor rods not readily identifiable. |
| + | WOOD | | | |
| + | OTHER | | | |

Page 4 of 6



DSA-103 Issued 9/1/2017 List of Required Structural Tests & Special Inspections - 2016 CBC

| INCREMENT # | DSA File No.: | 57-31 | |
|-----------------|------------------|----------|-----|
| | Application No.: | 02-117 | 622 |
| Date Submitted: | 5/20/2019 | Revised: | |

| List of requ | ired verified report(s): |
|--------------|---|
| 1 | Soils testing and Inspection: Geotechnical Verified Report - Form DSA-293 |
| 2 | All Structural Testing: Laboratory Verified Report - Form DSA-291 |
| 3 | Concrete Batch Plant Inspection: Laboratory Verified Report - Form DSA-291 |
| 4 | Shop Welding Inspection: Laboratory Verified Report - Form DSA-291, or, for independently contracting SI, Special Inspection Verified Report - Form DSA-292 |
| 5 | Field Welding Inspection: Laboratory Verified Report - Form DSA-291, or, for independently contracting SI, Special Inspection Verified Report - Form DSA-292 |
| 6 | HS Bolt Installation Inspection: Laboratory Verified Report - Form DSA-291, or, for independently contracting SI, Special Inspection Verified Report - Form DSA-292 |
| К | EY to Columns |

| 1 Туре - | 2 Performed By - |
|---|---|
| Continuous – Indicates that a continuous special inspection is required | GE – Indicates that the special inspection is to be performed by a registered geotechnical engineer or his or her authorized representative |
| Periodic – Indicates that a periodic special inspection is required | LOR – Indicates that the test or inspection is to be performed by a testing laboratory accepted in the DSA Laboratory Evaluation and Acceptance (LEA) Program. See section 4-335, 2013 CCR Title 24, Part 1. |
| Test – Indicates that a test is required | SI – Indicates that the special inspection is to be performed by a special inspector |
| | |
| | |
| | |

Brian P. Whitmore

| Name of Architect or | Engineer in | general | responsible | charge |
|----------------------|-------------|---------|-------------|--------|
| | Engineer in | general | responsible | onunge |

John Mandsager

| 1 | Name of Structural Epgineer (When structural design has been delegated) | |
|---|---|----------|
| | 2.0 | |
| | Yall | 05/17/19 |
| | | |

Signature of Architect or Structural Engineer

date

| IDENTIFICATION STAMP DIV OF THE STATE ARCHITECT APP. # 02-117622 | | | | | | | | |
|--|---------|-----|------|--|--|--|--|--|
| AC <u>N/A</u> | _ F/LS_ | N/A | _ SS | | | | | |
| DATE_ | | | | | | | | |

Page 5 of 6





Appendix: Work Exempt from DSA Requirements for Special Inspection or Structural Testing

Exempt items given in IR A-22 or the 2016 CBC (including DSA amendments) and those items identified below with an "X" by the design professional are NOT subject to DSA requirements for the structural tests or special inspections noted. Items marked as exempt shall be identified by either: 1) listing specific details/sheets noted in the spaces provided below OR 2) on the approved construction documents. The project inspector shall verify all construction complies with the approved construction documents.

| ETE | in Design Frat | ć | EXer | hed by prof. |
|--------|--|---|------|---|
| | Soils: | | | Welding: |
| x | 1. Deep foundations acting as a cantilever footing designed based on minimum allowable pressures per 2016 CBC Table 1806A.2 and having no geotechnical report for the following types of structures: free standing sign, scrolling message sign, scoreboard, covered walkway or shade structure with dead load less than 5 psf and other light-weight structures of which the apex is less than 8' above the highest adjacent grade. | | | 1. Solid-clad and open-mesh gates with maximum leaf span or rolling section for rolling gates of 10' and apex height less than 8'-0" above lowest adjacent grade. When located above circulation or occupied space below, these gates are not located within 1.5x gate/fence height (max 8'-0") to the edge of floor or roof. |
| x | Shallow foundations meeting the exception item #1 criteria specified in 2016 CBC Section 1803A.2. | | X | Handrails, guardrails, and modular or relocatable ramps associated with walking surfaces less than 30" above adjacent grade (excluding post base connections per the 'Exception' language in Section 1705A.2.1); fillet welds cannot be ground flush. |
| (Optio | nal) List details for applicable exempt items: | | | 3. Non-structural interior cold-formed steel framing spanning less than 15'-0", such as in interior partitions, interior soffits, etc. supporting only self weight and light-weight finishes or adhered tile, masonry, stone, or terra cotta veneer no more than 5/8" thickness and apex less than 20'-0" in height and not over an exit way. Maximum tributary load to a member shall not exceed the equivalent of that occurring from a 10'x10' opening in a 15' tall wall for a header or king stud. |
| | Concrete/Masonry: | | X | 4. Manufactured support frames and curbs using hot rolled or cold-formed steel (i.e., light gauge) for mechanical, electrical, or plumbing equipment weighing less than 2000# (equipment only) (connections of such frames to superstructure elements using welding will require special inspection as noted in selected item(s) for section 19, 19.1 and/or 19.2 of listing above). |
| X | 1. Post-installed anchors for the following: 1) exempt non-structural components (e.g., mechanical, electrical, plumbing equipment - see item 7 for "Welding") given in CBC Section 1616A.1.18 (which replaces ASCE 7-10, Section 13.1.4) or 2) interior nonstructural wall partitions meeting criteria listed in exempt item 3 for "Welding." | | X | 5. Manufactured components (e.g., Tolco, B-Line, Afcon, etc.) for mechanical, electrical, or plumbing hanger support and bracing (connections of such components to superstructure elements using welding will require special inspection as noted in selected item(s) for section 19, 19.1 and/or 19.2 of listing above). |
| x | Concrete batch plant inspection is not required for items given in CBC Section 1705A.3.3.2 subject to the requirements and limitations in that section. | | X | 6. TV Brackets, projector mounts with a valid listing (see DSA IR A-5) and recreational equipment (e.g., playground structures, basketball backstops, etc.) (connections of such elements to superstructure elements using welding will require special inspection as noted in selected item(s) for section 19, 19.1 and/or 19.2 of listing above). |
| X | 3. Masonry retaining walls less than 4'-0" above the top of foundation not supporting a surcharge and free standing nonbearing non-shear masonry walls up to 6'-0" above adjacent grade do not require grout, mortar or masonry core testing or DSA special inspection. | | X | 7. Any support for exempt non-structural components given in CBC Section 1616A.1.18 (which replaces ASCE 7-10, Section 13.1.4) meeting the following: 1) when supported on a floor/roof, <400# and resulting composite center of mass (including component's center of mass) <= 4' above supporting floor/roof, 2) when hung from a wall or roof/floor, <20# for discrete units or <5 plf for distributed systems. |

Page 6 of 6

(Optional) List details for applicable exempt items:



DSA-103 Issued 9/1/2017 List of Required Structural Tests & Special Inspections - 2016 CBC

| INCREMENT # | DSA File No.: | 57-31 | | |
|-----------------|------------------|----------|------|--|
| | Application No.: | 02-117 | 7622 | |
| Date Submitted: | 5/20/2019 | Revised: | | |

X 4. Epoxy shear dowels in site flatwork.

(Optional) List details for applicable exempt items: