Form F

Sample Summary for Electronic Document Submittal

15 copies of this document may be included when a Lead Agency is submitting electronic copies of environmental impact reports, negative declarations, mitigated negative declarations, or notices of preparation to the SCH. The SCH will still accept other summaries, such as an EIR summary prepared pursuant to CEQA Guidelines Section 15123, attached to the electronic copies of the document.

SCH #		_	
Lead Agency:	Butte County		
Project Title:	Neal Road Recycling and Was	ste Facility Composting Project	
-	ion:Butte County		
110,000 2000	City	County	

Please provide a Project Decription (Proposed Actions, location, and/or consequences).

Butte County Department of Public Works is proposing to construct a covered aerated static pile (CASP) composting facility within the existing Neal Road Recycling and Waste Facility (NRRWF) located at 1023 Neal Road in unincorporated Butte County. The CASP is a composting system equipped with an oxygen controlled, positively aerated system and an oxygen and temperature monitoring device. At full buildout, the CASP would have a feedstock throughput of approximately 40,000 tons of organic waste per year and would produce approximately 40,000 cubic yards of compost per year. The County has been awarded a grant by CalRecycle to assist with the construction of the CASP and the County anticipates that the CASP would be constructed during the third quarter of 2021.

Please identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

No potentially significant impacts have been identified.

If applicable, please describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

None

Please provide a list of the responsible or trustee agencies for the project.

CalRecycle - Grant funding and Non-disposal Facility Element Regional Water Quality Control Board - Review Waste Discharge Requirements