Print Form

Summary Form for Electronic Document Submittal

Form F

Lead agencies may include 15 hardcopies of this document when submitting electronic copies of Environmental Impact Reports, Negative Declarations, Mitigated Negative Declarations, or Notices of Preparation to the State Clearinghouse (SCH). The SCH also accepts other summaries, such as EIR Executive Summaries prepared pursuant to CEQA Guidelines Section 15123. Please include one copy of the Notice of Completion Form (NOC) with your submission and attach the summary to each electronic copy of the document.

SCH #: _____

Project Title: California Water Service Company - Dominguez (DOM) 300-01 New Well Project

Lead Agency: State Water Resources Control Board

Contact Name: Sara Paiva-Lowry

Email: Sara.Paiva-Lowry@waterboards.ca.gov Phone Number: (916) 323-0626

Project Location: 958 West Walnut Street (33.8752088, -118.2392430), Compton, Los Angeles County
City *County*

Project Decription (Proposed actions, location, and/or consequences).

Cal Water proposes to improve water service reliability by construction of a new water supply well to an estimated depth of 800 feet and capacity of 2.16 to 2.88 million gallons per day. The Project includes drilling, construction and testing of the new well. A catch basin and connection to an existing storm drain will be constructed to discharge water during the well development process. Prior to drilling, a temporary noise wall will be erected along the eastern property border to shield Fire Station No. 4 from construction noise. A slump stone building will be constructed to house the electrical and treatment facilities if needed, and will contain aeration equipment, ion exchange vessels, booster pumps, and chemical injection facilities. Fencing, a security system, paving, and landscaping will be included in site development.

Identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

Biological Resources -Avian species may nest in mature trees on the Project site. If vegetation clearing and ground disturbance occurs during bird breeding season, nesting surveys will be required by the Migratory Bird Treaty Act. BIO-1: A qualified biologist should conduct a nesting bird survey and complete a migratory nesting bird and raptor survey report no more than three days prior to initiation of Project activities.
Geology and Soils - Potential of encountering paleontological resources is expected. GEO-1: a qualified paleontologist is required be on site to monitor any significant excavation 5-feet below the surface or deeper.
Noise - A Noise Impact Assessment Report was prepared, and a threshold of 70 dB semi-residential/commercial land was used. Construction of the Proposed Project would result in noise levels that exceed the noise thresholds. NOI-1: Install 220 linear feet of 16-ft high temporary sound barrier wall will be constructed.
Cultural and Tribal Resources - There is a possibility that archaeological sites and human remains could be encountered during construction. The Gabrieleno Band of Mission Indians, Kizh Nation requested that an approved member of the must be on site to monitor Project excavations. TCR-1: Archaeological and Native American monitoring and excavation during construction projects. TCR-2: Unanticipated Discovery of Tribal Cultural, Historical, and Archaeological Resources: Upon discovery of archaeological resources, cease construction activities in the immediate vicinity of the find until the find can be assessed by a qualified archaeologist. TCR-3: The project Applicant will be required to obtain the services of a tribal monitor approved by the Gabrieleño Band of Mission Indians-Kizh Nation and will be present on-site during the construction phases that involve any ground disturbing activities. TCR-4: Any discoveries of human skeletal material shall be immediately reported to the County Coroner and excavation halted until the coroner has determined the nature of the remains.

If applicable, describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

There are no known areas of controversy with this Project.

Provide a list of the responsible or trustee agencies for the project.

The City of Compton will participate as a Responsible Agency, as discretionary excavation and traffic permits will be required.