Print From

Summary Form for Electronic Document Submittal

Form F

Lead agencies may include 15 hardcopies of this document when submitting electronic copies of Environmental Impact Reports, Negative Declarations, Mitigated Negative Declarations, or Notices of Preparation to the State Clearinghouse (SCH). The SCH also accepts other summaries, such as EIR Executive Summaries prepared pursuant to CEQA Guidelines Section 15123. Please include one copy of the Notice of Completion Form (NOC) with your submission and attach the summary to each electronic copy of the document.

SCH #: N/A

Project Title: Soldier Pile Wall Project

Lead Agency: California Department of Transportation

Contact Name: Maxwell Lammert

Email: maxwell.lammert@dot.ca.gov Phone Number: 510-286-5604

Project Location: Near the Town of Jenner (*City*) Sonoma County (*County*)

Project Description (Proposed actions, location, and/or consequences).

The Project proposes to construct a 2,217-foot-long tieback soldier pile retaining wall to restore the structural integrity of SR 1, from 0.5 mile north of Meyers Grade Road (SR 1 Post Mile [PM] 26.67) to 0.9 mile north of Meyers Grade Road (SR 1 PM 27.09), north of the Town of Jenner in Sonoma County. Additional work includes replacing the storm drain system, burying the wall with an embankment confinement system (ECS), widening the existing 0 to 4-foot shoulders to 4-foot shoulders in the northbound and southbound directions, and upgrading existing metal beam guardrail to Midwest guardrail system. The approximately 15 to 25-foot-high face of the wall would be buried to the maximum extent feasible with an ECS (a large wire basket filled with soil and revegetated with native plants). The ECS would be designed to obscure the wall from the public's view but would require temporary construction easements and permanent right of way acquisitions from adjacent properties in order to construct.

Identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

With Mitigation Measures: develop a mitigation strategy for California red-legged frog (CRLF) (BIO-1), develop a mitigation strategy for environmentally sensitive habitat areas (ESHAs)(BIO-2), and develop a mitigation strategy for aquatic resources (BIO-3) the Project would have less than significant impacts on biological resources.

If applicable, describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

Provide a list of the responsible or trustee agencies for the project.

California Department of Fish and Wildlife
United States Department of Fish and Wildlife
California Coastal Commission
Sonoma County
United States Army Corps of Engineers
California Department of Parks and Recreation
North Coast Regional Water Quality Control Board
California Transportation Commission